**BRUHAT BANGALORE MAHANAGRA PALIKE**

**FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME**

| | | |
|---|---|---|
| 1 | Name of Work | Construction of Seating Gallery at Swami Vivekananda Park at Yelahanka New Town in Ward No:04 |
| 2 | Estimate cost / Amount | Rs.50.00 Lakhs |
| 3 | Name of Contractor | Sri.G.T.Rajegowda |
| 4 | Amount of Contract | Rs.5421990/- |
| 5 | Agreement No | 06/2016-17, Dated:22-06-2016 |
| 6 | No. and date under which the work order has been issued | 05/2016-17 Dated:22-06-2016 |
| 7 | Time limit originally fixed for completion | 6 Months |
| 8 | Date of application by the contractor for granting extension | 16-12-2016 |
| 9 | Date of receipt of application in the sub-division office | 16-12-2016 |
| 10 | Extension granted if any: | Nil |
| | 1. From | Nil |
| | 2. From | Nil |
| 11 | Work carriedout by the contractor during the original period stipulated in contract | 90% of the work completed |
| 12 | Work carriedout during the first period of extension | - |
| 13 | Work carriedout during and extension | - |
| 14 | Time now applied for | 16-12-2016 to 31-12-2016 |
| 15 | Date of recommending time limit applied | 16-12-2016 to 31-12-2016 |
| 16 | Whether the original application of contractor is enclosed | Yes |

| | | |
|---|---|---|
| 17 | Balance work remaining to be done. | Remaining 10% to be completed |
| 18 | Probable time required for completion of remaining work | 16-12-2016 to 31-12-2016 |
| 19 | Cost of work charged establishment charge on the work after the expiry of original period | - |
| 20 | Whether the notice as per clause has been issued | Yes |
| 21 | Report of Asst Executive Engineer | Due to change in some items during execution, the work was delayed. EOT may be approved without penalty. |
| 22 | Recommendation of Executive Engineer | As per the site condition there was change in some items. Hence work was delayed EOT to be approved without penalty. |

Assistant / Junior Engineer
Project Sub Division, BBMP

26/12/16
Asst Executive Engineer
Project Sub Division, BBMP

EOT granted for 15 days. without penalty

Executive Engineer, Project Division
Yelahanka Zone, BBMP

26/12/16

Chief Engineer
Yelahanka Zone, BBMP
Ghath Bangalore Mahanagara
Bangalore 97